

CERTIFICATE OF CALIBRATION / VALIDATION

| | | | |
|----------|--|----------------|---------------------|
| Customer | TheSearleCompany Ltd | Certificate # | MVLT_COC_311022_227 |
| Address | F-319, S.I.T.E Karachi | Date of Issue | 19-10-22 |
| E mail | Mustafain.baig@searlecompany.com | Date of Expiry | 18-04-23 |

| Unit Under Test UUT | | | |
|---------------------|-----------------|---------------------|--------------|
| User ID | AM-SU-005 | Sub Location | CHILLER ROOM |
| Location | STERILE UTILITY | Instrument Type | Ampere Meter |
| Model | ALPHA+ | Make | ALPHA+ |
| Range | 0-500 AMP | Accuracy/Resolution | 1 AMP |
| Serial # | N/A | Condition | PASS |
| Least Count | 1 AMP | Tolerance Limit | ± 1 AMP |

| Master / Testing / Reference Equipment Used | | | |
|---|-----------------|--------------|------------|
| Digital Clamp Meter | | | |
| Model | UT207B | Serial # | 203561411 |
| Range | 0-1000 AMP | Accuracy | 0.1 AMP |
| Traceability Ref # | ILS/0322/178/02 | Cal Due date | 2023-03-04 |

| Test Performed / Readings | | | |
|---------------------------|--------------|------------|--------|
| Master Reading | UUT Readings | Difference | Review |
| AMP | AMP | AMP | AMP |
| 100 | 100 | 0.00 | PASS |
| 200 | 200 | 0.00 | PASS |
| 300 | 300 | 0.00 | PASS |
| 400 | 400 | 0.00 | PASS |

*UUT = Unit under Test * N/A= Not applicable

Remarks: Above given Ampere Meter working as per manufacture specifications.



Noman Khan (Test Eng.)

*PNAC: ISO 17025 Certified Assessor
ISO/IEC17025/APLACTR001*

Company Stamp

TheSearleCompany Representative